

Project X165 2K12092887, has been rejected by PG&E, After AESC performed the pre-installation inspections and review, no quantifiable savings were calculated for the proposed EMS installation measures.

**Pre-Installation Inspection Summary**

Of the total population of (36) stores, (10) stores were inspected across all four applications. The inspection findings are summarized below:

- No functional thermostat was observed at any of the inspected stores. Most managers stated that they have no access to the thermostat and that [REDACTED] corporate controls the temperature settings.
- No economizer was installed except for two stores, where new rooftop units were already installed.
- Model numbers of the stand-alone refrigeration equipment were gathered at the inspections.
- Vault temperature was maintained at above 40F at all stores except for one store.