

Final Phase III Ex Ante Review Findings - Addendum

Table Error! No text of specified style in document.-1: Project Information

IOU	PG&E
Application ID	SFEW0124
Application Date	4/29/2013
Program ID	PGE211024
Program Name	SF Energy Watch
Program Year	2013
Itron Project ID	X354
IOU Ex Ante Savings Date	9/19/2013
CPUC Staff Measure Name	LED Lighting Retrofit
Project Description	Retrofit of CFL and LF Fixtures with 2x2 LED Fixtures
Date of CPUC Staff Review(s)	6/25/2013 & 9/20/2013 (updated 10/19/2013)
Primary Reviewer / Firm	Ben Cheah & Leonel Campoy / Itron
Review Supervisor / Firm	Joseph Ball / Itron
CPUC Staff Project Manager	██████████ / California Public Utilities Commission, Energy Division
CPUC Policy Authorization (as needed)	
Type of Review (Desk, On-site, Full M&V, Tool)	Desk
CPUC Staff Recommendation	The IOU-trued-up savings are approved at 70,181 kWh and 21.74 peak kW.

Measure Description

The project entailed the replacement of linear fluorescent T8 fixtures and CFL fixtures with LED fixtures in the 7th and 8th floors of a large office building as part of a tenant improvement project. The project installed 451 2x2 LED troffer fixtures. The full project costs for the RUL period are \$153,009.20, the incremental costs for the RUL through EUL period are \$76,926.56, and the incentives are \$17,811.20.

Review Conclusion

CPUC Staff approves the final IOU trued-up ex ante energy savings estimates of 70,181 kWh and 21.74 peak kW.

Summary of CPUC Staff Requested Action by the IOU

There are no further IOU action steps required.