

CPUC Staff Ex Ante Review

CPUC Staff Project ID Number	PGE 20 T C 513 PRJ - 02285598 Lighting		
CMPA Directory Link	https://deeresources.info/cmpa/projects/17331		
PA	PGE		
PA Application ID	PRJ - 02285598		
PA Application Executed Date	0		
PA Program ID	a0n1R00001ZoU5j		
PA Program Name	Hospitality Program - Custom Direct Install		
PA Program Year	1900		
Date of CPUC Staff Review:	6/26/2020		
PA CMPA Upload Dates Included in this review:			
First PA Upload	6/2/2020		
Second PA Upload	N/A		
Third PA Upload	N/A		
PA Measure Description(s):			
Measure 1	LIGHTING RETROFIT/NEW-EXT-LED-POLE MOUNTED		
Measure 2	LIGHTING RETROFIT/NEW-INT-LED-GENERAL/AREA LIGHTING		
Measure 3	LIGHTING RETROFIT/NEW-INT-LED-RECESSED DOWNLIGHTS		
Measure 4			
Measure 5			
Measure 6			
Measure 7			
Measure 8			
Measure 9			
Measure 10			
PA Project Description:	0		
PA Ex Ante kW Demand Reduction	6.3		
PA Ex Ante Annual kWh Impacts	101,495.3		
PA Ex Ante Annual Therm Impacts	0.0		
PA Proposed Incentive \$ (to Customer)	\$13,116.94		
PA Proposed Total Payment to Implementer \$ (not to include the above incentive to customer)	0		
CPUC Staff Approved Ex Ante kW Demand Reduction			
CPUC Staff Approved Ex Ante Annual kWh Impacts			
CPUC Staff Approved Ex Ante Annual Therm Impacts			
CPUC Staff Primary Reviewer Name			
CPUC Staff Primary Reviewer Firm	E350		
CPUC Staff Review Supervisor Name			
CPUC Staff Review Supervisor Firm	SBW		
PA Primary Reviewer Name			
PA Primary Reviewer Firm			
CPUC Staff Project Manager			
CPUC Staff Policy Authorization (as needed)			
CPUC Staff Recommendation Marked "X":			
	Application ready to proceed without exception		
X	Application ready to proceed with exception(s), as noted		
	Application rejected.		
	Application not ready for review, revised and resubmit as noted		
Action Number:	Summary of CPUC Staff Required Action by the PA:	Action Category	Due Date

1	Please correct RUL values assigned to each measure. The project uses 1/3 of EUL of installed equipment to estimate the RUL of the existing equipment. The appropriate EUL IDs to use for existing equipment are "OLtg-HID", "ILtg-Lfluor-Elec" and "ILtg-CFL-Com" for measures 1 through 3. Using 1/3 of EUL values for these EUL IDs for the appropriate building type, the RUL of measures 1 through 3 would be 5, 5, and 2.1 years. The project uses 4 years for all three measures.	EUL/RUL	Within 1 months of this disposition

Note or Instruction Number:	CPUC Staff Notes or Instructions:	Instruction Category	Due Date
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			

